



Paul White Site Manager
Stepnell

FELDON VALLEY GOLF CLUB

1612

Thursday, 5 October 2017

28 Progress Report



AREA - 1 CAR PARK WORKS PHASE 3

Contractor - Marcus Stobart

Setting out Works completed

Trench dig out for kerbs

Delivery of kerbs



AREA - 2 CAR PARK AREA PHASE 2 & WITH ACCESS ROAD

Contractor - Marcus Stobart

Golpla car park to phase 2
completed



AREA - 3 CAR PARK PHASE 1

Contractor - Marcus Stobart

Golpla car park phase 1 completed and in use



AREA - 4 RADIUS KERBS

Contractor - Marcus Stobart

Phase 1 car park bay radius completed



AREA - 5 CLUBHOUSE EXTENSION

Contractor - Umberslade Demo /
Marcuse Stobart / TCL STEEL /
Astro Scaffolding

Scaffold adaption completed

Footings & Ground bearing slab
completed

Storm drainage completed

Dig out and prep footings for
staircase concert bases

Demolition to gable end completed

Level & civil around slab



AREA - 6 CLUBHOUSE STAIRCASE SLAB

Contractor - Marcus Stobart

Dig out ready for pour



**AREA - 7 NEW STEEL FITTED
FOR NEW EXTENSION PLANKS**

Contractor - TCL STEEL

Completed and being primed

5.10.17



**AREA - 8 SCAFFOLD
ADAPPTIONS COMPLETED**

Contractor - Astro



AREA - 9 GROUND FLOOR CLUBHOUSE

Contractor - Umberslade Demo
Contractors

Removal of steel casing / boxing
ready for fire protection spraying
Making good to screed to be done

→
SOON

Awaiting design for temporary
works



AREA - 10 GROUND FLOOR FIRE POINTS

Contractor - Stepnell
In good order



AREA - 11 CLUBHOUSE FIRST FLOOR

Contractor - TCL / UMBERSLADE
TCL installing steel support 5.10.17
Umberslade removal of screed & window openings completed



AREA - 12 CLUBHOUSE ENTRANCE

Contractor - TCL
Brick Location cut outs completed
ready for steel plates to be fixed
5.10.17



AREA - 13 WELFARE / SITE /WASTE

Contractor - Stepnell

A good standard practice for stepnell

Well Appointed signage around site

Fencing and pedestrian walk ways in place

Material storage areas in good order


Waste management good / segregated waste in place



AREA - 14 GENERAL PHOTO ENTRANCE BRIDGE

Contractor - Paul White Site Manager

Location of new entrance bridge



AA good standard



AREA - 17 CLUBHOUSE
INTERNAL STEEL FIRST FLOOR

Contractor - TCL

Plumb & level



AREA - 18 CLUBHOUSE
STAIRWAY CONCRETE PADS

Contractor - Marcus Stobart

Formation & steel

Concrete pour 5.10.17



AREA - 19 DRAINAGE / ATTENUATION MAN HOLE

Contractor - Marcus Stobart

Attenuation installed



AREA - 20 HOTEL LAYOUT

Contractor - Stepnell

Hotel general photo

Steels fire protection spray
completed



AREA - 21 HOTEL GENERAL PHOTO

Contractor - Stepnell



AREA - 22 WATER PIPE TO HOTEL

Contractor - Stepnell / Delayed
Works



AREA - 23 HOTEL DELAYED WORKS AREA

Contractor - Stepnell

Area fenced where water pipe is
delaying works



AREA - 24 HOTEL MAIN ELECTRICAL FOR TEMPORARY POWER

Contractor - Stepnell

No power works completed
All fitted awaiting connect to site
welfare



**AREA - 25 GENERAL SITE
PHOTO OF HOTEL**

Contractor - Stepnell



AREA - 26 SITE WELFARE

Contractor - Stepnell

Cleaned and in good order



AREA - 27 SITE ENTRANCE

Contractor - Stepnell



AREA - 28 HAZARD BOARD / STAN BOARD / SMOKING AREA

Contractor - Stepnell